



NATIONAL FENESTRATION RATING COUNCIL LABEL CERTIFICATE

PROJECT INFORMATION

LABEL CERTIFICATE ID: PJ-STL-18555

Issuance Date: 9/6/2022

NFRC CERTIFIED PRODUCT RATING INFORMATION:*

This is to be completed by an NFRC Approved Calculation Entity (ACE), based on information provided by the Specifying Authority and calculated in accordance with NFRC procedures.

PROJECT LOCATION:

Address: 117 106th Avenue NE

City: Bellevue **State:** WA **Zip Code:** 98004

Contact person: Sid Garcia

Phone: 604-231-5892 x112 **Facsimile:** **Email:** sid@stellaglasshardware.com

Project name (optional): Bellevue Plaza (Phase 2)

IDENTIFICATION OF SPECIFYING AUTHORITY:

Company name: Stella Custom Glass Hardware Inc **ID:** STL

Address: 185 - 8218 North Fraser Way

City: Burnaby **State:** BC **Zip Code:** V3N0E9

Contact person: Adam Stephenson **Title:** CEO

Phone: 6048975892 **Facsimile:** **Email:** adam@stellaglasshardware.com

IDENTIFICATION NAME OF APPROVED CALCULATION ENTITY (ACE) ORGANIZATION:

Company name: Intertek - Architectural Testing Inc. - PA **ID:** ATI

Address: 130 Derry Court

City: York **State:** PA **Zip Code:** 17402

Contact person: Allison Ford **Title:** Simulation Technician

Phone: 717-764-7700 **Facsimile:** **Email:** allison.ford@intertek.com

IDENTIFICATION NAME OF INSPECTION AGENCY (IA):

Company name: Not Required **ID:**

Address:

City: **State:** **Zip Code:**

Contact person: **Title:**

Phone: **Facsimile:** **Email:**

Number of individual products listed on this label certificate: 1



NATIONAL FENESTRATION RATING COUNCIL LABEL CERTIFICATE

PRODUCT LISTING

FOR CODE COMPLIANCE

LABEL CERTIFICATE ID: PJ-STL-18555

Issuance Date: 9/6/2022

NFRC CERTIFIED PRODUCT RATING INFORMATION: *

This is to be completed by an NFRC Approved Calculation Entity (ACE), based on information provided by the Specifying Authority and calculated in accordance with NFRC procedures.

PRODUCT LISTING:

						CERTIFIED Performance Rating at NFRC Standard Size		
CPD ID	Product Name	Framing Ref	Glazing Ref	Spacer Ref	Total Area	U-factor**	SHGC**	VT**
					ft ²	Btu/hr·ft ² ·°F	-	-
Metal - Fixed					19.38			
P-STL-114758	Bellevue Plaza (Phase 2): Thermally Broken Perimeter Channel (Lami-VE13-85/0.539 arg/Starphire (6mm 100 SGP 6mm/10mm) & VTS Spacer)	FA-STL-143664	GA-VIR-25167	SA-VIR-6506	19.38	0.33	0.42	0.54

FRAME, GLAZING and SPACER ASSEMBLIES

FRAMING LISTING:

Framing Ref	Supplier ID	Product Type	Frame Material	Description
FA-STL-143664	STL	Fixed	AT	Bellevue Plaza (Phase 2): Thermally Broken Perimeter Channel

GLAZING LISTING:

Glazing Ref	Supplier ID	# Layers	Low-e	Gap Fill	Description
GA-VIR-25167	VIR	2	Y	Air (10%) / Argon (90%) Mix	Lami-VE13-85/0.539 arg/Starphire (6mm 100 SGP 6mm/10mm)

SPACER LISTING:

Spacer Ref	Supplier ID	Sealant Config.	Spacer Material	Description
SA-VIR-6506		Single Seal	Thermo-plastic	Viracon Thermal Spacer (VTS™) (0.539" - Silicone)

Note: For NFRC-approved frame, glazing and spacer component performance information see the NFRC Approved Component Library Database: <http://cmast.nfrc.org/Project/CertificateFind.aspx>

*Certification information provided is for those fenestration systems listed and may not encompass all systems for the project.

** Each individual product certified performance rating is based on NFRC standard size in accordance with NFRC procedures.

FOR CODE COMPLIANCE